

ATTACHMENT #3



MEMO

TO: Patricia deLaBruere
JNU Airport Manager

DATE: December 3, 2014

FROM: Ken Nichols, P.E.
JNU Airport Engineer

RE: Engineer's Report

General

In the past month, the projects office worked on several construction and planning projects. Project specific summaries are presented below.

Airport Sustainability Master Plan

A kickoff meeting with the technical advisory group was conducted on November 12, 2014. URS also provided a kickoff meeting and presentation to the Airport Board. On November 13, 2014, several stakeholder meetings were held including helicopter operators, small air carriers (Part 135 operators) and air traffic control tower staff.

RSA Expansion Phase IIA

Several punchlist items were completed by both Secon and the FAA contractor, but some items remain. The most notable remaining item is for the contractor to correct the labeling of several lids in the runway safety area. This work requires careful coordination with aircraft traffic and may be best done when the runway is shut down for construction of the runway rehabilitation project next year.

Runway 8/26 Rehabilitation

All of the major work items have been completed for Phase 1. Forty supersacks of contaminated soil are staged for removal from the project area on the helipads west of the Civil Air Patrol hangar. These sacks are scheduled for removal on December 8 and 9, 2014. Winter shutdown is now in effect. The project will begin again in early March. Depending on weather conditions and a successful flight check of the temporary runway, the main runway will be closed and the temporary runway will be put in place on April 1, 2014. A group of 18 trees at the southwest corner of the float pond were removed after concerns were raised that the trees might blow over and damage floats on the pond or equipment in the contractor's staging area.

Air Cargo Hard Stand

Staff reviewed the 90% project documents and comments were forwarded to the consultant. It is expected the project will be bid-ready in January and the project will be constructed after the major runway work is complete next construction season. I expect construction will occur in July and August of 2015.

ATTACHMENT #3

Alex Holden Way

I spent several hours going over the existing as-builts and available information for the project area and developed a list of tasks to complete in order to develop a conceptual design and formal cost estimate. Both the conceptual design and cost estimate will be brought to the January Board meeting.

Runway 26 MALSR

No work has been done on this project in the past month.

NE Development Area Apron

No work has been done on this project in the past month.