

ATTACHMENT #1



MEMORANDUM

TO: Patricia Wahto
JNU Airport Manager

DATE: August 3, 2017

FROM: Ken Nichols, P.E., C.M.
Airport Engineer

RE: Monthly Report

General

Project specific summaries of project status and activity are presented below. Additionally, I have attached a table of project status information.

Airport Sustainability Master Plan

Due to a family emergency with consultant staff, the final document has been delayed until the October meeting.

Runway Safety Area Expansion Phase IIB

Secon remains ahead of schedule and approximately 75% complete. The new section of float pond access road and a portion of the apron have been paved. Change orders issued to-date total \$141,349 (3.5% of the contract). Pending change orders and quantity adjustments will bring the total down at the end of the project.

Runway 8/26 Rehabilitation

The grant closeout process is proceeding. The project was physically complete in 2015; however, final payment cannot be made until the final paperwork is received from the Department of Labor and Secon.

Air Cargo Hard Stand

The project was physically complete on July 15. Final payment and closeout is expected in August.

Alaska Department of Environmental Conservation Storm Water Multi-Sector General Permit

A quarterly inspection was performed on July 22, 2017. The next inspection will occur in November.

Float Pond Improvements

PND was given notice to proceed and has started survey activities.

ATTACHMENT #1

Taxiway A Rehab Planning & Taxiway C, D, E Runway Incursion Mitigation

Permit applications were submitted to the Alaska Department of Fish & Game, Alaska Department of Natural Resources, and U.S. Army Corps of Engineers. In addition, PDC was authorized to perform additional planning on the apron area to look at how aircraft and vehicle traffic will flow when Taxiway C is reconfigured.

Taxiway A Rehab and Taxiway E Realignment Design

Negotiations have begun with PDC for a new design contract to complete the Taxiway A Rehab design as well as Taxiway E Realignment design.

Maplesden Access

Staff from several departments have been working together on requirements for the land swap. Staff will meet with the Federal Aviation Administration (FAA) on August 14.

Emergency Vehicle Access Road Extension

Due to several other priorities and the timing for this project (2019), I have yet to submit the Internal Draft Environmental Assessment to the FAA for their review.

Lavatory Waste Dump Station

Design of this project has again been delayed due to competing priorities and new initiatives.

Transportation Network Company (TNC) Staging Area

A staging area for TNC vehicles will be created from the employee parking lot along Yandukin utilizing the existing curb cut, which will require only barricades and signage.

ATTACHMENT #1 PROJECT STATUS

Prepared by Kenneth S. Nichols, PE, CM

| Project | Status | Schedule | Contractor | Notes |
|---|-------------|-------------------------|-----------------|--|
| Airport Sustainability Master Plan | | | | |
| Finalize ALP | DRAFT | | AECOM | FAA Review |
| Economic Impact Report | | | AECOM/Sheinberg | Final |
| Finalize Report | | tbd | AECOM | Schedule depends on FAA review of ALP |
| Runway Safety Area Phase I | | | | |
| Closeout | In Progress | Construction Complete | AIC | Final Easement to be Recorded |
| Runway Safety Area Phase IIA | | | | |
| Closeout | In Progress | Construction Complete | Secon | Grants Closed Out |
| Runway Safety Area Phase IIB | | | | |
| Construction | | April to September 2017 | SECON | |
| Runway 8/26 Rehabilitation | | | | |
| Closeout | In Progress | tbd | Secon | Awaiting final paperwork |
| Air Cargo Hardstand | | | | |
| Construction | Closeout | August 2017 | Secon | |
| Runway 26 MALSR | | | | |
| Planning and Permitting | tbd | tbd | staff | Ongoing dialogue with FAA and Lobbyist |
| ADEC Storm Water Multi-Sector General Permit | | | | |
| Monitoring | In Progress | Quarterly | Staff | |
| Float Pond Improvements | | | | |
| Planning and Permitting | Permitting | Summer 2017 | PND | USACE Nationwide |
| Design | tbd | Summer | PND | |
| Construction | tbd | Winter 2017-2018 | tbd | |
| | | | | |
| Taxiway A & F Rehab, Taxiway C, D, E RIM | | | | |
| Formulation, Planning, Permitting | In Progress | Summer 2017 | Staff/PDC | |
| Design | Future | Fall/Winter 2017 | tbd | |

ATTACHMENT #1 PROJECT STATUS

Prepared by Kenneth S. Nichols, PE, CM

| | | | | |
|------------------------------------|----------------|-------------|-----------------|--|
| Construction | Future | 2018-2019 | tbd | |
| Maplesden Access | | | | |
| Feasibility | tbd | tbd | Staff/proponent | |
| EVAR Extension | | | | |
| Environmental Assessment | Internal Draft | tbd | DOWL/Staff | |
| Lavatory Waste Dump Station | | | | |
| Design | 50% | Summer 2017 | PDC/Staff | |
| Construction | tbd | Summer 2017 | tbd | |
| | | | | |