



CONSTRUCTION BULLETIN

November 15th, 2019

Statter Harbor Improvements Ph IIIA - Construction Update

Pacific Pile and Marine (PPM) is on site and their tug, dredge and dump scow will arrive from Portland, Oregon on or about Monday Nov 18th. Trucano Construction demolished the wood haul out trestle and boarding floats while Arête Construction demolished the old launch ramp and worked along the bank. AJC has stockpiled shot rock on site.

Next steps

- The tug and two barges will arrive in Juneau over the weekend and will stop downtown to install its spuds (vertical steel piles shown above) before transiting around Douglas Island to Auke Bay.
- Dredging will begin Tue or Wed, Nov 19th or 20th.

What to expect

While this work takes place, residents can expect the following:

- The dredge is a Hitachi 1200 excavator with a hydraulic clamshell bucket mounted on a barge, so there will be engine sounds during operation.
- Dredging is expected from mid-November until Christmas, 7 days a week, from 7am to 7pm. Lights will be used before sunrise and after sunset.
- Vessels should anticipate delays as the dump scow maneuvers within the harbor during dredge material disposal operations.
- The first blast is scheduled for mid-February.

If you have any questions, concerns or experience disruptions from the construction activities, please contact the project manager, Erich Schaal, P.E. whose information is listed below.

Project Manager: Erich Schaal, P.E. Port Engineer

Telephone: 907-586-0397

Email: Erich.Schaal@juneau.org

