

## ATTACHMENT #2



MEMORANDUM

---

TO: Patricia Wahto  
JNU Airport Manager

DATE: June 8, 2018

FROM: Ken Nichols, P.E., C.M.  
Airport Engineer

RE: Monthly Report

### **General**

Project specific summaries of project status and activity are presented below. I am working in a part-time capacity and will continue in a part-time role for the foreseeable future.

### **Airport Sustainability Master Plan**

The public comment period closed May 18, 2018. No comments were received. We are still awaiting final comments from Federal Aviation Administration before final adoption by the Airport Board and the City & Borough of Juneau Assembly.

### **RSA Expansion Phase IIB**

Secon has completed final seeding. DOWL has submitted final record drawings from contractor redlines. Physical completion of the project is pending grass growth; hence, Secon's contract has been extended through July 31, 2018.

### **RSA Expansion Phase IIC**

Engineering Contracts staff is preparing the documents for bid. Due to the current timing for bidding this project will be two seasons.

### **Float Pond Improvements**

PND is finalizing the bid package.

### **Taxiway A Rehab and Taxiway E Realignment Design**

PDC is proceeding with design efforts. The first stakeholder engagement meeting was held on June 4. PDC presented draft safety and phasing plans. A 35% design review set was delivered for staff review.

### **Disadvantaged Business Enterprise (DBE) Program**

New program goals will be published soon. The revised methodology includes separate calculations for professional services and construction services.