

PORT ENGINEER'S PROJECT STATUS REPORT

Erich Schaal, P.E., Port Engineer

Planning/Conceptual Layout	Complete		PND	
Presentation to Board	Complete		PND	
Receive Comments from Board	Complete		Staff	Comment Matrix to follow shortly
Public Outreach	In Progress		PND	Public outreach presentation under development
Cruise Ship Security Checkstations				
Federal Security Grant	Complete		Staff	Not Selected
Complete Bid Package	Complete		PND	
CBJ Building Permit	Complete		Staff	
Construction Bid	Complete		SEEM	Southeast Earthmovers
Pre-Bid Conference	Complete			
Board Approval	Complete			
Assembly Approval	Complete			
Construction	In Progress		Staff	
Substantial Completion	Complete	February 28, 2020		
Final Completion	Complete	7/31/2020		
Dockside Safety Guardrail				
Design	Hold			Awaiting funding - Passenger Fees FY21
Bid Opening	Hold			
Board Approval	Hold			
Assembly Approval	Hold			
Construction	Hold			
Harbor Security Upgrades				
Continued Project Development with Board	In Progress			New cameras in Harris and Aurora Harbors
Statter Breakwater Deferred Maintenance				
Continued Project Development with Board	In Progress			
Large Berth Shore Power Design				
RFP Creation	Complete	May 19, 2020		RFP issued
Consultant Selection	Complete			Haight & Assoc Selected
Fee Negotiations	Complete			
Project Kick Off Meeting	Complete			
Stake Holder Interviews	In Progress		H&A	Haight conducting interviews with stake holders
2020 Build Grant App - Fisherman's Terminal				
Draft	In Progress		R&M	Reviewing Draft 1
Submission	Complete	May 18, 2020		Project not selected