



CITY/BOROUGH OF JUNEAU · ALASKA'S CAPITAL CITY

To: Jeannie Johnson, Airport Manager

From: Paul Wescott, P.E., Airport Engineer

Date: September 9, 2009

Re: Airport Projects Report

RSA:

- AIC is mobilizing and beginning construction surveys this month. Some equipment is already in town. They have been issued an NTP. They plan to begin dredging in October, continue through most of December and resume in mid-February.
- Preconstruction meeting is scheduled for September 14th. The Board is invited.
- PND has been issued an NTP for Construction Administration and Inspection. They are setting up in a leased office on the airfield.
- Carson Dorn has been issued an NTP to oversee permit issues.
- DOWL HKM has been issued an NTP to begin an aeronautical survey and provide design assistance during construction.
- I am drafting a Change Order to make the Dispute Resolution Board (DRB) voluntary rather than paid. Catherine's terminal project had good luck in finding qualified and willing people to serve on a DRB. The Construction Contractor concurs.
- Inspection vehicles we ordered for use by the Construction Administration firm may not be delivered in time for the project start-up. We may have to lease one or two vehicles for their use this Fall.
- Jeannie Conneen is assembling a filing system for the project. It will be much better than my piling system.

Other

• Several of us are working on parking layouts for the 135 ramp area. The terminal loop field work area may be paved soon and need striping.

MEMO