


ATTACHMENT #1



To: Jeannie Johnson
JNU Manager
June 2, 2010

From: Thomas G. Carson
JNU Engineer
File: 1603.13

Re: JNU RSA Improvements Project Update

Construction over the past month:

- AIC placed a D1 cap on the new EVAR/dike trail, finished placing unsuitable material west of the EVAR, and final-graded the entire area. It is now ready to be seeded.
- AIC built a temporary launch ramp at the SW corner of the float plane pond and “roughed-in” the new river launch ramp.
- AIC worked on the east finger road, removing unsuitable material and placing embankment at the desired elevation.
- AIC continued work on the west finger road, stabilizing side slopes and grading the area between the road and the EVAR/dike trail.
- Miller Construction hauled and stockpiled various kinds of rock, mostly at the east end of the project.
- AIC continued to construct RSA toe slope and rip-rap slope at the east end of the runway.
- Little Diggers completed the new Duck Creek stream channel (Bentomat liner covered with 2 feet of silt and 1 foot of round rock), and flood plain construction is about 85% complete.
- AEL&P completed installation of power and communications conduit all the way out to the new ASOS pad access road.
- AIC completed assembly of the dredge and began welding and placing HDPE dredge discharge piping. Dredging is slated to begin June 2.

Permitting and coordination activities:

- JNU continued coordination with FAA for ASOS relocation and for future electrical feeds for Runway 26 equipment.
- A CBJ variance was granted for the EVAR/dike trail parking lot.
- PND and JNU worked on plans for deepening the edges of the Float Plane Pond in order to combat the ongoing weed problem.

As of the end of May, the contractor has earned \$7,770,000, representing 27.2% of the \$28.6 million contract. Four change orders have been authorized to date, resulting in a \$222,839 increase to the original award amount (0.8% increase).



Fully assembled dredge



East end RSA apron construction



Bentomat liner in Duck Creek



New ramp at Mendenhall River



East finger road work



Duck Creek channel root wad installation