

ATTACHMENT #1



TO: Patricia deLaBruere,
JNU Acting Airport Manager

DATE: May 2, 2013

FROM: Ken Nichols,
JNU Airport Engineer

FILE:

RE: Engineer's Report

General

In the past month construction has continued on two major projects.

RSA Expansion Phase IIA

The project is within a few days of the schedule provided by the general contractor in August 2012.

Significant accomplishments in the last month include:

- Completion of paving on the runway at the new east end.
- Paving at the north float pond road.
- Placement of Recycled Asphalt Pavement (RAP) on the south float pond road.
- Installation of electrical conduit and wiring along Taxiway A
- Installation of the pilings and platform for the Runway 26 MALS shelter.

Some photos of the work in progress are included on the next page.

Anticipated work in May includes:

- Completion of paving on the extended portion of Taxiway A and the new Taxiway G
- Shift of the Runway 8 threshold to Station 8+80
- Begin work on the new Runway 8 approach lighting system
- Begin work on reconfiguration of Taxiway B

We are holding weekly construction meetings at 9:30 Tuesday mornings in the Juneau Room.

ATTACHMENT #1



Construction of the 26 MALS platform at Station 8



C17 doing a touch and go while paving new Taxiway G.

ATTACHMENT #1

Yandukin/Shell Simmons Pavement Rehabilitation

The project is behind schedule by a few days due to weather delays.

Significant accomplishments in the last month include:

- Installation of construction signage.
- Excavation for sidewalk improvements including temporary ramps to access the terminal and pedestrian detour signs.

Some photos of the work in progress are included below and on the next page.

Anticipated work in May includes:

- Completion of the sidewalk
- Begin night work pavement removal and replacement

We are holding informal weekly construction meetings at 11:00 Tuesday mornings at the construction site.



Base rock installed for curb/gutter/sidewalk on outbound Shell Simmons

ATTACHMENT #1



Temporary pedestrian ramp leading to the terminal.