



# MEMO

---

TO: Patricia deLaBruere  
Airport Manager

DATE: June 30, 2015

FROM: Ken Nichols, P.E., C.M.  
Airport Engineer

RE: Engineer's Report

## **General**

In the past month, the projects office worked on several construction and planning projects. Project specific summaries are presented below.

## **Airport Sustainability Master Plan**

A series of meetings were held June 9-10. Technical Advisory Committee presentations and Working Papers are posted to the project website. The next set of meetings is expected in October.

## **RSA Expansion Phase IIA**

Secon (Ever Electric) punchlist items in the Runway Safety Area have been completed. Remaining punchlist items are in the non-movement areas and are expected to be completed in July.

## **Runway 8/26 Rehabilitation**

This project is on-schedule with the opening of the runway on July 1. Taxiway A will be under construction for the next several weeks to convert it back to use as a taxiway. This construction includes the addition of new taxiway edge lights as a change order to the project.

## **Air Cargo Hard Stand**

A supplemental agreement with Secon has been executed and work will proceed on repaving the current parking position sometime in late July/early August (after Taxiway H is removed with the runway rehab project.)

## **Runway 26 MALSR**

This project has been added to the work in progress list for the local FAA Technical Operations staff in the Sector Service Center here in Juneau. I am unclear whether the project is moving forward as a complete project at this time. More information will be provided as I receive it.

## **NE Development Area Apron**

FAA requested submittal of a grant application for this work by July 2. Staff will prepare and submit an application per FAA's request.