

CAPITAL TRANSIT RENOVATIONS & ADDITION: PRELIMINARY WORK PLAN AND SCHEDULE

CBJ Contract: E16-016
 JENSEN YORBA LOTT INC.
 3/14/2016

TASK	DURATION	2016							2017								
		MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR		
BUS WASH EQUIPMENT PROCUREMENT -By Others																	
Procure and Fabricate	15W																
PHASE II BUILDING AND SITE IMPROVEMENT PROCUREMENT																	
Bid Advertisement	3W																
Bid evaluation and award	3W																
CONSTRUCTION																	
Phase I foundation shop drawings	8W																
Metal buidling shop drawings	8W																
Fabricate and deliver metal building	8W																
Phase I Foundation construction and sitework	8W																
Install Phase I bus wash building, mech and elect	4W																
Install, commission bus wash - Oct. 1, 2016	4W																
All other shop drawings	8W																
Exterior envelope, admin and site utilities	26W																
Demo existing bus wash	2W																
Build New Bus garage Foundation	4W																
Erect new Bus garage metal buidling, mech and elect	8W																
Phased Maintenance Bay Floor Repair, Equipment upgrade	8W																
Existing bus garage floor repair	4W																
Site paving, other site mods if funding avail. Work via C.O.	4W																
Substantial Completion - Jan. 3, 2017																	
Final Completion - Feb. 1, 2017																	