



CONSTRUCTION BULLETIN

October 25th, 2019

Statter Harbor Improvements Ph IIIA - Construction Update

Pacific Pile and Marine (PPM) is on site and their tug, dredge and dump scow will arrive from Portland, Oregon in early November. Trucano Construction demolished the wood haul out trestle and boarding floats while Arête Construction demolished the old launch ramp and worked along the bank. AJC is hauling shot rock and stockpiling it on site.

Next steps

Rock stockpiling will continue while PPM awaits the dredging equipment.

- Why are the rock piles so large? Access to the Stabler's Quarry is not maintained during the winter and the subcontractor needs to haul as much material as possible before the snow flies.
- Where is the rock going? Some of the rock is for a drill pad "island" within the harbor for the drilling & blasting, while the rest of the rock is for the future wall.

What to expect

While this work takes place, residents can expect the following:

- Rock deliveries may make dumping and slamming sounds.
- The dredge is a Hitachi 1200 excavator with a hydraulic clamshell bucket mounted on a barge, so there will be engine sounds during operation.
- Dredging is expected from mid-November until Christmas, 7 days a week, from 7am to 7pm. Lights will be used before sunrise and after sunset.
- The first blast is scheduled for mid-February.

If you have any questions, concerns or experience disruptions from the construction activities, please contact the project manager, Erich Schaal, P.E. whose information is listed below.

Project Manager: Erich Schaal, P.E. Port Engineer

Telephone: 907-586-0397

Email: Erich.Schaal@juneau.org

