



Statter Harbor Improvements Ph IIIA - Construction Update

Pacific Pile and Marine (PPM) and their blasting consultant successfully performed the first of two blasts last Friday at 11:45am. Blasting personnel and data sensors reported nothing of concern after the blast. Protected species observers reported no adverse effects to wildlife. PPM's sub-contractor Arête Construction has begun shifting the drill pad to the second blast location with a large excavator.

Next steps

- The lower level of the blasted area requires low tides for excavation, which will become available on March 6th.
- PPM anticipates the second drill pad will be complete by March 14th.
- Drilling will begin on the second pad as soon as it's in place.
- The second blast is forecast to occur at the end of March.

What to expect

- Pad construction will require work during each low tide between March 5th and March 14th, so there will be equipment working at night.
- Drilling operations may require some night work as well.
- A video of the blast has been shared on the Juneau Harbors Facebook page, you can find it here: <https://bit.ly/3cgcb68>
- Please consider liking and following the Juneau Harbors Facebook page.

If you have any questions, concerns or experience disruptions from the construction activities, please contact the project manager, Erich Schaal, P.E. whose information is listed below.

Project Manager: Erich Schaal, P.E. Port Engineer

Telephone: 907-586-0397

Email: Erich.Schaal@juneau.org

