



## **Statter Harbor Improvements Ph IIIB - Construction Update**

Trucano Construction Company (TCC) is wrapping up major construction on the Statter Harbor Improvements Phase IIIB project. We are expecting the project to be substantially complete in early May with all work wrapping up in early June. The work remaining includes completing the potable water system, the fire suppression system, the sewer system, electrical power and lighting, and completing the concrete landing for the gangway. The work remaining typically does not require heavy equipment and we expect any noise or disruption due to construction activities to be minimal from now until the end of the project.

### **Next steps**



Trucano Construction Co. has begun repairs on the chains which hold the floating breakwater in position. The chains began failing last year, so Docks and Harbors directed Trucano Construction Co. to cut out the worn sections of the chains and reconnect them to reduce future chain failures. Global Diving will arrive early next week to retrieve broken chains from the seafloor and re-connect them to the breakwater float. Until the chain repair work is completed, the breakwater will remain closed.

### **Questions or Comments?**

- Visit the project web page: <https://juneau.org/harbors/project-archive/entry/62328>
- If you have any questions, concerns or experience disruptions from the construction activities, please contact the project manager, Matthew D. Sill, P.E. whose information is listed below.

**Project Manager: Matthew D. Sill, P.E. Deputy Port Engineer**

**Telephone: 907-586-0398**

**Email: [Matthew.Sill@juneau.org](mailto:Matthew.Sill@juneau.org)**

