ATTACHMENT #3



TO: Jeannie Johnson, DATE: April 30, 2012

JNU Airport Manager

FROM: Catherine Fritz, AIA FILE: 1382.16

JNU Airport Architect

RE: Terminal Renovation Project Update

Snow Removal Equipment Facility Project Update

Terminal Renovation.

Construction activity on the Main Entry Renovation has picked up significantly over the past few weeks. The primary steel is erected and welded connections are nearly complete. Concrete slabs for the new vestibule floors have been poured and vestibule framing has begun. The Contractor submitted an updated project schedule and is slightly behind, but is optimistic that Work can speed up now that welding is nearly done. We remain optimistic that the front entry will be usable by the end of May.


The Gift Shop renovation is on schedule and going well. Thanks to Hummingbird Hollow for their flexibility in completing this work. We are confident that the new design will bring a fresh look to the shop. The art case construction is complete and the first display (located in the Baggage Claim area) features work of Thunder Mountain high school students. The cases in the secure Departure Lounge will be filled by UAS students soon.

The "Bark Park" (aka Pet Relief station) outside of the north end of the terminal is nearly complete. This is a welcomed addition for travelers with pets, and it meets new requirements of the ADA for service animals.

Snow Removal Equipment Facility.

The final revisions to the SREF Site Infrastructure project have been made and the specifications are complete. The project will be transmitted to CBJ Engineering Department for bidding in early May. The building documents are also complete and have been submitted to the cost estimator. I expect to receive the bid-ready documents by mid-May 2012. Once funding is available, the project will proceed with bidding.







Art Exhibit in Baggage Claim Area.