



TO: Patricia deLaBruere
Airport Manager

DATE: August 3, 2015

FROM: Ken Nichols, P.E., C.M.
Airport Engineer

RE: Engineer's Report

General

In the past month, the projects office worked on several construction, planning and permitting projects. Summaries are presented below.

Airport Sustainability Master Plan

Staff will meet with the consulting team August 17. A Technical Advisory Committee will be held on September 1. The next set of meetings (TAC, Public Meeting, Airport Board) is expected in October to present facility needs.

RSA Expansion Phase IIA

All punchlist items have been completed and a final pay estimate has been completed. Grant closeout paperwork will be completed soon.

Runway 8/26 Rehabilitation

Taxiway A is still under construction to complete the edge light installation. It is expected to open later this week. Taxiway H will be converted back to ramp after Taxiway A is opened. Some work items will need to be completed in the active movement areas for the next several weeks. For example, many of the in-pavement runway guard lights at Taxiway C will need to be adjusted to complete the work. A preliminary punchlist for the project has been issued. Secon has until August 31 for final completion.

Air Cargo Hard Stand

The pavement repairs for the cargo parking position (by Secon) will be completed in early August. Completion of the concrete hardstand will wait until next construction season so that the location can be determined in the master plan process considering the long-term use of the area.

Runway 26 MALSR

Although this project has been added to the work in progress list for the local FAA Technical Operations staff in the Sector Service Center here in Juneau, no progress has been made in the last month. More information will be provided as I receive it.

RSA Phase IIB (Previously called NE Development Area Apron)

A preliminary grant application for this work was submitted as requested by FAA in July. Proposals are due August 5, for the design of three elements: NE Development Area Apron, NW Development Area Apron, Southern Boundary Fencing. FAA will need to issue the grant and it will need to be accepted by September 30, 2015

ADEC Storm Water Multi-Sector General Permit

Staff is developing a revised Storm Water Pollution Prevention Plan (SWPPP) and Notice of Intent (NOI) that must be submitted by September 30, 2015, to comply with the permit that was issued effective April 1, 2015. A tenant meeting will be held in August for all those tenants who will be named as a co-permittee with CBJ on the permit.