# PORT ENGINEER'S PROJECT STATUS REPORT

**Gary Gillette, Port Engineer**

| Project | Status | Schedule | Contractor | Notes |
|---|---|---|---|---|
| **Auke Bay Loading Facility - Phase I** | | | | |
| Auk Nu Cove Conservation Easement | In Progress | | SEALTrust | Working with SEALTrust |
| **Auke Bay Loading Facility - Phase II** | | | | |
| Reporting | On-Going | Quarterly | Staff | Next report due Jan 31 (Oct, Nov, Dec) |
| **Old Douglas Harbor Reconstruction** | | | | |
| Permitting | In Progress | | ACOE | Working with Corps Anchorage |
| Dredging and Cap Design | In Progress | | ACOE | Awaiting final design |
| Review of 2007 95% Drawings | In Progress | | Staff | Awaiting Corps Permit |
| Final Engineering and Design | Hold | | PND | Awaiting Corps Permit |
| Bid | Hold | | | Awaiting Corps Permit |
| Construction | Hold | TBD | | Awaiting Corps Permit |
| **Statter Harbor Launch Ramp** | | | | |
| Conveyance - DNR Property at Glacier Hwy | In Progress | | R&M | Awaiting survey approval by DNR |
| Conveyance - DNR Tideland | In Progress | | Staff | Awaiting survey instructions |
| Mitigation Proposal with SealTrust | In Progress | | Staff | Awaiting information from SEALTrust |
| Final Engineering and Design | In Progress | | PND | Meeting with PND Nov 5 |
| Bid | Hold | | | |
| Construction | Hold | | TBD | |
| **Statter Harbor Moorage Improvements** | | | | |
| Construction | Complete | | PPM | Awaiting As-Builts |
| **CT Staging Area Improvements - Phase I** | | | | |
| Construction | Complete | | Trucano | Awaiting As-Builts |
| **CT Staging Area Improvements - Phase II** | | | | |
| Construction | In Progress | Oct 2013 | Miller Const. Co. | Complete Spring 2014 |
| **Taku Dock Modifications** | | | | |
| Construction | In Progress | October 15, 2013 | Trucano | Complete February 1, 2014 |
| **Port of Juneau Cruise Berths** | | | | |
| 1% for Art | Hold | | Staff | Pending kick-off meeting |
| Bid | In Progress | Nov 12/Nov19, 2013 | | Due Nov 12 - Opening Nov 19 |
| Board Approval of Bid | | Nov 21, 2013 | | |
| Assembly Approval of Bid | | Nov 25, 2013 | | |
| RFP for Vibration Monitoring Services | Hold | | | |

# PORT ENGINEER'S PROJECT STATUS REPORT

**Gary Gillette, Port Engineer**

| | | | | |
|---|---|---|---|---|
| RFP for CA/Inspection Services | In Progress | Nov 26, 2013 | | |
| **Port-Customs-Visitors Buildings** | | | | |
| As-Built Drawings | In Progress | | JYL | Due by end of year |
| **Cathodic Protection Replacement** | | | | |
| Final Engineering and Design | In Progress | Winter 2013 | Tinnea | Reviewing 95% design drawings/cost estimate |
| **Aurora Harbor Re-Build** | | | | |
| Final Engineering and Design | In Progress | | PND | |
| 65% Design Submittal | Complete | | PND | Meeting PND Nov 5, 2013 |
| 95% Design Submittal | In Progress | Dec. 13, 2013 | PND | |
| Bid Ready Documents | | Jan 17, 2914 | PND | |
| Bid | | February 2014 | PND | |
| Construction | | Fall 2014 | | |
| Completion | | Spring 2015 | | |
| **Douglas Breakwater** | Complete | | ACOE | Awaiting final processing - CBJ Match Amount |
| **Bridge Area - SeaWalk Planning** | Hold | | | Coordination with Engineering |
| **Juneau Marine Services Center** | Hold | | | Working with Alaska Marine Exchange |
| **Shore Rep Booth for Cruise Docks** | Hold | | | Awaiting Design and Cost Estimate |
| **Statter Harbor Passenger For Hire Float** | Hold | | | Awaiting Funding |
| **Statter Boat Haul-Out/Kayak Ramp** | Hold | | | Awaiting full funding |
| **Juneau Fisheries Dock Replacement** | | | | |
| Electrical Installation | In Progress | | Anchor | |
| **ADA Survey of Statter Harbor** | In Progress | | NorthWind | Awaiting draft report |
| **Power Capstans at Cruise Dock** | | | | |
| Order Capstans | In Progress | | Staff | Awaiting delivery |
| Design Pedestal and Electric | In Progress | | PND | Awaiting Design |
| Capstan Install | | | NPE | Awaiting Design |
| Capstan Electrical Install | | | Anchor | Awaiting Design |
| **Weather Monitoring System** | | | | Awaiting account set up |
| **Douglas Harbor Pump Out Station** | Design | | PND | ADF&G Grant Funds |
| **Periodic Maintenance Plan** | Planning | | Staff | |

# Cruise Ship Terminal Staging Area Improvements – Phase II

Excavated area in front of Tram Building

Utilities work in progress

Foundation work progressing for Canopy Structure

# Taku Dock Improvements

Demolition of decking

Sub-Deck in place for concrete top decking

Sub-Deck in place for concrete top decking