

- Work requested to be completed in 2020.
- Plan for temporary connections to existing underground utility and drainage systems, curb, gutter and pavement (asphalt and/or concrete) prior to winter shutdown.
- Temporary yard grading and transitions for winter shutdown.

- All paved (concrete or asphalt) driveway tie-ins shall be finished with asphalt and/or concrete prior to winter shutdown; Temporary gravel surfacing will not be accepted for winter shutdown.
- Asphalt roadway, driveway, sidewalk and fire hydrant paving shall be completed no later than October 15, 2020.
- The Contractor shall be responsible, at no additional cost to CBJ, for cold weather concrete methods should they be required to complete concrete placement in order to complete the Work required to achieve winter shutdown. Any temporary asphalt pavement or concrete surfaces needed for winter shutdown will not be measured payment by CBJ and will be considered incidental to the Contractor choosing to perform Phase 2 Work during 2020.
- All winter maintenance until the partial Phase 2 work zone has been accepted by CBJ.

The Contractor shall not proceed on Phase 2 work in 2020 until receiving written approval from the Engineer that Phase 2 Work Plan has been approved.

Liquidated Damages shall be assessed for Phase I work (except seeding) not complete after September 15, 2020 (or after the agreed upon date for completion of any Phase II work to be completed in 2020). LDs will continue to be assessed until completion of all WORK required for acceptance by CBJ for Winter shutdown.

Item No. 2 SECTION 00500, AGREEMENT, ARTICLE 2. CONTRACT COMPLETION TIME
Replace Article 2, Contract Completion Time with the following:

The Project will be split into two phases with Phase 1 WORK limits from Station "C"10+20 to Station "C"20+50 and from Station "P" 10+00 to Station "P" 16+00. Phase 1 WORK shall include all WORK except seeding specified in the Contract within this station range, and any WORK required to make temporary connections for existing underground utility and drainage systems, curb, gutter, and pavement (asphalt and/or concrete) prior to winter shutdown. Phase 1 Contract completion date is September 15, 2020.

Phase 2 WORK limits are from Station "C"20+50 to Station "C"24+25, Station "P"16+00 to Station "P"16+60 and Station "M"10+00 to Station "M"22+00. Phase 2 WORK shall include all remaining WORK specified in the Contract. Phase 2 Contract completion date is August 1, 2021.

Phase 2 Work may not begin until ALL Phase 1 Work is complete except for seeding. The Contractor shall submit a detailed construction schedule and work plan for any Phase 2 Work to be completed in 2020. This shall include but is not limited to the following:


- Work requested to be completed in 2020.
- Plan for temporary connections to existing underground utility and drainage systems, curb, gutter and pavement (asphalt and/or concrete) prior to winter shutdown.
- Temporary yard grading and transitions for winter shutdown.
- All paved (concrete or asphalt) driveway tie-ins shall be finished with asphalt and/or concrete prior to winter shutdown; Temporary gravel surfacing will not be accepted for winter shutdown.
- Asphalt roadway, driveway, sidewalk and fire hydrant paving shall be completed no later than October 15, 2020.

- The Contractor shall be responsible, at no additional cost to CBJ, for cold weather concrete methods should they be required to complete concrete placement in order to complete the Work required to achieve winter shutdown. Any temporary asphalt pavement or concrete surfaces needed for winter shutdown will not be measured payment by CBJ and will be considered incidental to the Contractor choosing to perform Phase 2 Work during 2020.
- All winter maintenance until the partial Phase 2 work zone has been accepted by CBJ.

The Contractor shall not proceed on Phase 2 work in 2020 until receiving written approval from the Engineer that Phase 2 Work Plan has been approved.

Liquidated Damages shall be assessed for Phase I work (except seeding) not complete after September 15, 2020 (or after the agreed upon date for completion of any Phase II work to be completed in 2020). LDs will continue to be assessed until completion of all WORK required for acceptance by CBJ for Winter shutdown.

Work Description	Completion Date
Phase 1	September 15, 2020
Phase 2	August 1, 2021

By: 
 Greg Smith,
 Contract Administrator

Total number of pages contained within this Addendum: 3